

Selby Lighting & Paving

For questions concerning this project please contact Jamie Heiden: (651)-755-0115

Selby Ave. (Kent to Arundel)

Update for 8-19-09

All Construction work is complete on the Selby Avenue Project.

Update for 8-11-09

Construction is coming to end on Selby Avenue. The final layer of asphalt was laid yesterday (8-10-09). Sawing and sealing of pavement will be done under traffic.

Trees should be planted later this fall under the city wide contract. All brick pavers and sod were installed last week. Street lighting was also completed last week. Street signs will continue to be installed. The painting of center line strip will be done under traffic. Thank you to all business owners and property owners that were affected by the Selby Avenue Project.

Update for 7-29-09

We have had very busy week. Light bases and conduit are in place. All concrete work is complete. Base layers of asphalt will be laid today. Brick pavers and sod are scheduled for end of the end of this week.

Update for 7-21-09

Road excavation is continuing through 7-22-09. Sidewalk removal will begin on 7-22-09. Curb and gutter is scheduled for 7-23-09 (weather permitting). Driveways will follow shortly after curb.

Update for 7-15-09

Water and sewer work should be completed by 7-16-09. Roadway excavation will begin on 7-16-09 and will continue throughout the early part of next week. Curb & gutter will be placed toward the middle of next week. Flyers will be distributed as date is set for concrete. Driveway aprons and sidewalk will follow shortly after the curb placement.

Update for 7-8-09

Phase III work began on June 30th. Removal of existing street was completed on 7-6-09. Water work will be completed by the end of the week. Sewer work will begin today. Road grading will begin early next week. Curb & gutter fill will follow behind road grading.

Update for 7-1-09

Phase II was completed on 6-30-09, which is 10 days sooner than the allotted 45 day deadline. Phase III began removals of the street on 6-30-09. Street removals should be completed by Thursday July 2. Sewer and water work could begin on Thursday or Monday 7-6-09. Water and sewer work will continue during the week of 7-6-09 to 7-10-09.

Update for 6-24-09

Phase II is close to being complete. Concrete work was completed on 6-23-09. Brick pavers will be installed starting today. The street is scheduled to be paved on Friday 6-26-09. Sod is scheduled to be installed 6-29-09. Weather permitting Phase III should begin Tuesday or Wednesday of next week.

Update for 6-2-09

Phase II is well on its way. Water work was completed 6-1-09. Sewer work is continuing. Sewer work should be completed by end of this week (weather permitting). Road grading should begin early next week. Please remember that this active construction zone is open to pedestrian traffic. Please be aware of surroundings as site conditions change daily. Thank you for your help.

May 2009

Update 5-28-09

Phase I is complete except for final layer of asphalt and tree planting. Phase II began 5-26-09 near the end of Phase I (just west of Cheeky Monkey) and will go thru to east property line of Piece of Cake. Pavement & street car track removal was completed on 5-27-09. Lead water service replacement will begin today. When water work is complete sewer work will begin. The intersection of Selby & Mackubin will be closed through out Phase II.

Update 5-20-09

Phase I is coming close to completion. Base courses of asphalt were laid on 5-19-09. Brick paver work is scheduled to begin today. Sod installation is scheduled for the end of the week. If we have no weather delays, phase II of the Selby Ave project should start 5-26-09.

Update 5-13-09

Curb & Gutter for Phase I was completed May 12, 2009. Weather permitting, prep work for new sidewalks and boulevard will begin May 13. Conduit was laid behind the curb for new street lighting. Light foundations will be installed shortly. Sidewalk and driveway aprons should be installed end of this week. If things go as planned we should see the first layer of asphalt by middle of next week.

Update for 5-6-09

Phase I of Selby Avenue project is well on its way. Lead water services replacements for Phase I were completed 5-4-09. Storm water sewer work will be completed today (weather permitting). Excavation for new road section should begin today. Without any weather delays concrete curb should begin to be placed Monday 5-11-09. Sidewalks should follow shortly behind curb installation.

April 2009

Update 4-28-09

The Selby Avenue Project is underway. The gas work on both the North and South side of Selby Ave. was completed on 4-27-09. Arnt Construction began street removal yesterday (27th) and should complete Phase I road removal by the end of the day Tuesday (28th). Lead water service replacement will begin Wednesday (29th - weather permitting). Sewer work will begin in Phase I as soon as the water work is completed. Removal of walk and beginning of final grade will start next week after the completion of sewer work.

