

BLAIR/GRIGGS RSVP Project

*For questions concerning this project, contact the construction inspector,
Jamie Heiden at 651-755-0115*

Project Update 10-18-11

Base paving was placed on Blair, LaFond, Griggs, and Dunlap. Concrete curb and gutter is scheduled for 10-19-11. Rough grade was completed for Van Buren, Griggs, Syndicate, and Dunlap. Black dirt is being placed on streets with base asphalt in place. All sewer work is completed on the project.

Project Update 10-13-11

Grading is complete on La Fonda, Blair, and south two blocks of Griggs and Syndicate. Asphalt base layer will be laid today (weather dependant). Concrete flat work is complete on phase II of Blair / Griggs. All underground pipe work was completed on the project 10-12-11. Phase III is well on its way. Rough grading on Van Buren, Dunlap, Syndicate and Griggs is taking place this week. Blvds are being prepared for sod. Sod will be placed soon on blocks with black dirt.

Project Update 10-05-11

Concrete curb and gutter is complete on La Fond & Blair and the south two blocks of Syndicate, Griggs, and Dunlap. Concrete flat work is started and will continue thru the end of the week on curbed streets. The final sewer trench was completed 5-4-11. Sewer work will continue thru the week. Final grading of street with curb will continue as concrete flatwork is completed. Rough grading of Griggs & Dunlap will continue this week. Street lighting is installing light bases and conduit for new street lighting.

Project Update 9-29-11

Sewer work is complete on Blair & Lafond. Sewer work is completed on the two south blocks of Syndicate, Griggs, and Dunlap. Concrete work started 9-28-11 and will continue thru rest of the week. Milling of next section of the project took place 9-27-11. Grading on Van Buren, Griggs, and Dunlap started 9-28-11. Blvd. grading began 9-26-11 on streets with asphalt base layer in place.

Project Update 9-20-11

Concrete flatwork for first section of construction is complete. Base layer of asphalt has been laid on first two blocks west of Hamline on Blair & Lafond. Base layer of asphalt is on Syndicate between Blair and Thomas. Sewer will continue this week on Lafond, Blair, Griggs, and Dunlap. Grading has started and will continue this week. Concrete removal was complete 9-15-11. Concrete curb will be scheduled for next week.

Project Update 9-9-11

Concrete flat work on Blair, Lafond and Syndicate was started last week. Due to scheduling conflict, concrete work is on hold until base layer of asphalt is laid. Base paving is scheduled for Tuesday 9-13-11. Milling of the next section of Lafond, Blair, Griggs, and Dunlap was preformed 9-6-11. Sewer work started on next section on 9-8-11. Removal of sidewalk panels and curb was started for next section on 9-7-11.

Project Update 9-01-11

Concrete curb was poured 8-30-11 on Lafond, Blair, & Syndicate. Concrete flat work will begin today. After completion of concrete work the final street grading will start. Milling of part of Griggs, rest of Blair & Lafond to Lexington is scheduled for 9-5-11.

Base paving will follow grading.

Project Update 8-24-11

Sewer work was completed on the first section of the project on 8-19-11. Grading of the road will continue throughout this week on Blair, Syndicate, & Lafond. Prep work consisting of concrete work will continue the rest of this week. Concrete curb is scheduled for 8-30-11. Milling of existing road surface on the next section scheduled for Monday 9-29-11. Milling includes Blair & Lafond from Griggs to Lexington and Griggs & Dunlap from Blair to Thomas. Sewer work will begin on the next section sometime next week.

Project Update 8-17-11

Construction began on 8-8-11 on Blair from Griggs to Hamline, on Lafond from Griggs to Hamline, on Syndicate from Blair to Thomas, and on Griggs from Blair to Thomas.

Existing asphalt has been milled to be recycled as sub-cut fill throughout the project area. Concrete curb has been removed on streets noted. Replacement of storm water catch basins have started and will continue this week. Sanitary repair/replacements have begun and will continue this week. Storm water infiltration trench on Syndicate was installed 8-16-11. Lead water service replacements on Van Buren started 8-16-8.

