

## **Sixth Street Paving & Lighting**

*For questions concerning this project, please contact Jim Vanderhoof at (651)-755-4969*

### **Update for 8-11-09**

This project is complete; barricades are anticipated to be removed today.

### **Update for 8-4-09**

The final lift of asphalt has been paved. The remaining major operation will be to cut joints in the pavement. That is currently scheduled for Monday, 8/10.

Some sod on this project has been stolen. It will be replaced.

### **Update for 7-15-09**

The contractor is currently installing manhole castings and raising gate valves. The next major item will be sodding, which may happen this week or next week. The final paving will occur once these other items are completed.

### **Update for 7-1-09**

During the past week, two lifts of bituminous were paved. The final lift will probably be the last operation to be performed.

Coming up, the manhole castings will be installed when that crew is available. Boulevards (and private property where work was performed by our contractors) will be cleaned up and topsoil placed. Following that, sod will be placed unless it seems more practical to delay that work due to hot weather.

### **Update for 6-23-09**

During the past week, concrete work was completed and the road was prepared for paving.

The base pavement will be put down on 6/25 & 6/26. Next week, the contractor will begin installing manhole castings and cleaning up boulevards in preparation for sod.

### **Update for 6-17-09**

During the past week, the major operation was concrete. Curbs, driveways and some sidewalks. That work will continue this week and perhaps next week, depending on the weather. After that, the contractor will be preparing the road for paving and the boulevards for topsoiling.

### **Update for 6-10-09**

During the past week, sewer and water work was completed. Currently, the old roadway base is being removed and replaced. That should be completed by next Monday (6-15). Tuesday, we expect to construct the new concrete curb and gutter. Driveway aprons and walks will follow. Flyers will be handed out asking residents to avoid driving on the new concrete for a few days.

### **Update for 6-3-09**

As of Tuesday, June 2, water main construction is three-fourths complete, with the block between Hope and Sinnen remaining. Catch basin construction has been completed at Bates and is partially complete at Maple. All sanitary sewer service repairs have been completed.

Looking ahead, water main and catch basin construction will continue through this week and will possibly be complete this week. Catch basin construction at 6th and Maria will result in lane closures in Maria.

Actual road reconstruction should begin next week, followed by curb and gutter construction in a couple of weeks.

### **Update for 5-19-09**

Water main installation will continue through Thursday this week. Pavement will be removed on Friday in preparation for catch basin construction and sewer repairs - beginning next week. Water main work will also continue next week.

### **Update for 5-13-09**

Through May 12, the City's contractor removed pavement on the west side of Sixth from Maria to Hope. They will continue removing pavement to Sinnen. Cross-streets and driveways have been ramped with gravel to provide access. Temporary water hook-ups are installed from Maria to Bates. Trees were removed for water main installation. New water main construction will begin on May 14, starting at Maria going north. That will be the major activity for the next week.

### **Update for 5-8-09**

The Sixth St. project is currently scheduled to begin on May 11. The pavement on the west side of Sixth will be removed from Maria to Maple; it will take about 2 days. Then, water main construction on the west side will begin, starting at Maria going north. It will proceed at the rate of about two or three days per block.

The contractor will barricade Sixth on the north side of Maria. Local access will be available from side streets. Dirt piles from excavation, and truck traffic for hauling out removed pavement, will make access difficult for the block that is being worked on.

The contractor will work with people as needed to provide access. No-parking signs will be put up in advance of work as it progresses, basically on Sixth, from Maria to Sinnen, and for a short distance (about 50') on the adjacent side streets