

Victoria Street

For questions concerning this project please contact Steve Herbert at either: (651)-755-5985 or (651)-266-6072.

Update for 10-2-09

The south half of the project has been curbed and the first two layers of asphalt have been placed. This area will have the manholes raised, boulevards graded and driveway aprons done, starting next week 10/05-10/10.

The north half was to get curb on 10/1, but rain has delayed the work. Once curb is placed this area should follow the pattern of the southern half by 1-2 weeks.

Update for 7-20-09

The gas utility is completing its work associated with the project. Our contractor will begin pipe work at Victoria and Maryland on Tuesday, 7/21/09.